

1<sup>st</sup> June 2016

Auckland Council  
Private Bag 92300  
Auckland 1142

Attention: Naveen Kumar, Water Resources Section

**Re: Quarterly Report for Three Kings Quarry, Permit 12977**

Dear Naveen

As required by Condition 7 of the above resource consent, please find enclosed records of groundwater level measurements for the period of 1<sup>st</sup> March 2016 to 31<sup>st</sup> May 2016.

Should you have any queries please do not hesitate to contact me on 027 504 3624 or at [angela.klein@gbcwinstone.co.nz](mailto:angela.klein@gbcwinstone.co.nz).

Yours faithfully



Angela Klein  
**Environmental Fill Specialist**



**Three Kings Quarry – Permit No 12977**

**Groundwater Take To Dewater Three Kings Quarry**

**Quarterly Report**

**June 2016**

## **QUARTERLY REPORT**

### **Three Kings Quarry – Permit No 12977**

This report is made with regard to Condition 7 of Permit No 12977 and contains records for the period of 1<sup>st</sup> March 2016 to 31<sup>st</sup> May 2016.

The results of groundwater level monitoring within boreholes surrounding the take point have been provided for the reporting period.

A plan showing the location of boreholes in which groundwater levels were measured has also been included in this report.

### THREE KINGS GROUNDWATER LEVEL RECORD SHEET

Date	BH 5B	BH 6A		BH6B	BH 6C		BH 7		BH 10a		BH 10b	BH 11b				
23-Mar-16	42.50	35.76	33.54	45.25	38.10	40.69	42.13	36.66	29.36	39.25	29.83	50.93	8.11	72.65	7.44	72.55
20-Apr-16	43.08	35.18	33.75	45.04	38.38	40.41	42.69	36.10	29.22	39.39	29.84	50.92	8.11	72.65	7.44	72.55
18-May-16	42.93	35.33	34.04	44.75	38.41	40.38	42.60	36.19	29.22	39.39	29.84	50.92	8.12	72.64	7.42	72.57

Date	BH 12a		BH 12b		BH 13a		BH13c		BH 16		BH 17		BH 18A		BH 18B	
23-Mar-16	21.62	50.61	5.22	66.91	16.71	55.46	7.08	66.33	49.22	50.92	42.13	35.75	47.32	37.18	38.22	46.28
20-Apr-16	21.73	50.50	5.24	66.89	16.89	55.28	7.09	66.32	49.29	50.85	42.73	35.15	47.70	36.80	38.35	46.15
18-May-16	21.87	50.36	5.25	66.88	17.14	55.03	7.61	65.80	49.40	50.74	42.56	35.32	47.85	36.65	38.42	46.08

Date	BH 19A	BH 19B	BH 20		BH 20a		BH 21		BH 22		BH 22a		BH 23			
23-Mar-16	44.24	35.81	40.95	39.10	2.28	54.38	6.17	50.57	35.63	36.68	24.06	51.18	10.93	64.21	5.47	51.73
20-Apr-16	44.82	35.23	40.95	39.10	2.28	54.38	6.41	50.33	36.11	36.20	24.10	51.14	11.05	64.09	5.53	51.67
18-May-16	44.67	35.38	40.91	39.14	2.20	54.46	6.62	50.12	36.14	36.17	24.11	51.13	11.12	64.02	5.58	51.62

Date	BH 23a		BH 24		BH 24a		BH 25		BH 25a		BH 26		BH 26a		BH 27	
23-Mar-16	6.36	50.98	6.67	56.13	2.55	60.21	21.41	38.04	13.56	45.88	1.22	58.22	5.13	54.28	0.01	49.59
20-Apr-16	6.45	50.89	6.77	56.03	2.55	60.21	21.55	37.90	11.70	47.74	1.28	58.16	5.17	54.24	0.01	49.59
18-May-16	6.51	50.83	6.81	55.99	2.56	60.20	21.67	37.78	11.76	47.68	1.33	58.11	5.20	54.21	0.11	49.49

Date	BH28a	BH29	BH30	BH33	BH34	BH35a	BH35b	BH36a								
23-Mar-16	7.26	51.85	7.82	58.78	16.78	55.00	1.60	58.67	10.66	48.09	17.83	48.43	11.00	55.26	7.44	59.09
20-Apr-16	7.28	51.90	7.87	58.73	16.73	54.95	1.78	58.49	10.43	48.32	17.87	48.39	11.09	55.17	7.53	59.00
18-May-16	7.15	51.77	7.90	58.70	16.65	54.87	1.83	58.44	10.47	48.28	17.88	48.38	11.10	55.16	7.55	58.98

Date	BH36b	BH37a	BH37b		BH38a		BH38b		BH39a		BH39b		BH40a			
23-Mar-16	7.42	59.11	3.61	53.93	3.81	53.79	3.99	54.49	4.92	53.55	7.35	54.64	4.99	57.14	10.6	60.72
20-Apr-16	9.80	56.73	3.62	53.92	3.81	53.79	3.90	54.58	4.91	53.56	7.33	54.66	5.03	57.10	10.69	60.63
18-May-16	9.82	56.71	3.68	53.86	3.87	53.73	4.14	54.34	4.99	53.48	7.43	54.56	5.05	57.08	10.8	60.52

Date	BH40b	
23-Mar-16	8.62	62.74
20-Apr-16	8.60	62.76
18-May-16	8.74	62.62

Locations of boreholes are marked on the attached plan.

Waterlevels within standpipe piezometers are expressed as depth below surface levels (first column) and as elevations above sealevel (second column). Waterlevels within pneumatic piezometers are expressed as head of water above piezometer tip (first column) and as elevations above sealevel (second column). All values expressed in meters.

BH32 was destroyed by Roading Contractors in June 2011.

The pneumatic piezometer in BH28b stopped producing reliable results and monitoring ceased in July 2012. Waterlevels continue to be monitored by the piezometers installed in BH28a.

The pneumatic piezometers BH25b1 and BH25b2 stopped producing reliable results and monitoring of these ceased in April 2013 and November 2013, respectively. Waterlevels continue to be monitored by the standpipe piezometer BH25.

The pneumatic piezometers 31a and 31b stopped producing reliable result and monitoring of these ceased in January 2014 and July 2012, respectively. Waterlevels continue to be monitored by the standpipe piezometer installed in BH33.

As a result of fill activities the last monitoring round for BH2b was January 2015 with the decommission of this borehole undertaken in early February 2015. Waterlevels within the quarry will continue to be monitored by BH5b. Council was notified of the proposed substitution of BH5b for BH2b via email on 16 December 2014 with approval granted on 17 December 2014.





Notice:  
Origin of Levels  
CHS5 S049530  
RL 65.142m  
W205 S054417  
RL 65.305m

● SSS316 = Precise  
Level Survey  
Benchmarks  
● BH16 = Borehole  
Location



DATE: 11/04/2018

TITLE:  
BOREHOLE LOCATION PLAN  
AS AT 10-3-05

PROJECT:  
WINSTONE AGGREGATES LTD  
THREE KINGS QUARRY

HARRISON  
GRIERSON  
CONSULTING ENGINEERS SURVEYORS PLANNERS  
Level 5, Copple House, 20 Johnston Way, Newmarket, City of Auckland 1010, New Zealand  
Tel: 09 566 3380 Fax: 09 566 3386

DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018

DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018
DATE	10/05/2018	FOR	10/05/2018	BY	10/05/2018

6451-100